

[Bidder's Letterhead]

[Date]

To: Tarlac State University
Re: [Invitation to Bid No.]

BILL OF QUANTITIES										
Item No.	Work Description	Materials, supplies, etc.		Work Item		Direct Cost	Indirect Cost	Total Direct & Indirect Cost	Value Added Tax	Total Cost
		Quantity	Unit	Quantity	Unit	Materials, Labor, & Equipment	Overhead, Contingencies, Miscellaneous, & Profit			
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)
1 General Requirements										
1.1	Mobilization & Demobilization			1	lot					
1.2	Construction Occupational Safety & Health			1	lot					
1.3	Temporary Facilities, Billboard and Barricade			1	lot					
									Sub-Total	
2 Demolition, Hauling, and Repair Works										
2.1	Demolition/Removal of Existing Doors, Windows, Ceiling, Wall tiles, Floor tiles and all affected area			1	lot					
2.2	Hauling and Disposal of Debris and Scrap Materials from Affected Areas			1	lot					
2.3	Repair/Restoration of All Affected/Damaged Areas (masonry works, lintel beams, baseboard etc.)			1	lot					
									Sub-Total	
3 Architectural Works										
3.1 Wall and Ceiling Works										
3.1.1	9.0 mm thk. Gypsum Board Ceiling and False Beam on Framing System with complete accessories				m ²					
3.1.2	9.0 mm thk. Perforated Gypsum Board Ceiling on Framing System with complete accessories				m ²					
3.1.3	12.0 mm thk. Fine Fissured Acoustic Board Ceiling on Framing System with complete accessories				m ²					
									Sub-Total	
3.2 Painting Works										

3.2.1	Semi-Gloss Latex Paint Finish on Interior and Exterior Wall (scraping of old paint, surface preparation, primer and top coats)			m ²					
3.2.2	Flat Latex Paint Finish on Ceiling(surface preparation, primer and top coats)			m ²					
Sub-Total									
3.3 Floor Finish									
3.3.1	0.60 m x 0.60 m Porcelain Glazed Floor Tiles including tile adhesive, tile grout and topping			m ²					
Sub-Total									
3.4 Doors and Windows Schedule									
3.4.1	(P-1)- 12.00mm thk. Tempered Glass Partition with top and bottom U-type Aluminum Channel Frame with Double Swing Frameless 12.00mm thk. Tempered Glass Door with Frosted Tint and complete accessories		1	set					
3.4.2	(P-2)- 12.00mm thk. Tempered Glass Partition with top and bottom U-type Aluminum Channel Frame with Double Swing Frameless 12.00mm thk. Tempered Glass Door with Frosted Tint and complete accessories		1	set					
3.4.3	(P-3)- 12.00mm thk. Tempered Glass Partition with top and bottom U-type Aluminum Channel Frame with Double Swing Frameless 12.00mm thk. Tempered Glass Door with Frosted Tint and complete accessories		1	set					
3.4.4	(P-4)- Operable Wall Partition with 10 mm thk. Tempered Glass with Frosted Tint and complete accessories		1	set					
3.4.5	(W-1)- Aluminum Analok Awning Window with 6mm thk. One-way Reflective(Exterior) Tempered Bronze Glass with complete accessories		4	set					
Sub-Total									
3.5 Elevated Platform									
3.5.1	Elevated Platform made of 3/4" thk. Marine Plywood with Vinyl Tiles including adhesive on 50mm x 150mm x 1.5 mm thk. G.I. C-Purlins Welded Framing System and 1 1/2"x 1 1/2" x 4 mm thk. Angle Bar Framing (Primer Painted), Aluminum Nosing and complete accessories		1	set					
Sub-Total									
3.6 Furnishings									
3.6.1	White High-Gloss Formica 18mm Thk. MDF Board with White Powder Coated Aluminum Perimeter Frame and 9.0mm thk. Ficem Board (Smooth Paint Finish) for Wainscot into Metal Framing System including complete accessories		1	set					
3.6.2	Polyester Fiber Acoustic Panels including adhesive		1	set					
3.6.3	Proportioned Lettering on 0.25m x 0.75m x 3mm thk. Acrylic clear Glass Room Signage with 4-8mm x 17mm Acrylic Glass fixing bolt screws		3	set					
Sub-Total									

Amilago *th* *th* *th*

